

COMPLETION REPORT

1. Name of Work : ASPHALTING TO CROSS AND MAIN ROADS AT KUVEMPU
NAGARA CHIKKASANDRA IN WARD NO. 12 OF SHETTYHALLI
SUB DIVISION
2. Sanctioned Estimate No. & Dt : AS/162/13-14. Dt - 19/8/2013
3. Head of Account which is Chargeable : TS/98/13-14. Dt - 23/9/2013
4. Work Order No. & Dt : W0/164/13-14 Dt - 12/12/2013
5. Name of Contractor : TECHNICAL MANAGER (WEST), KRIDL
- 6a. Time stipulated for completion of work : 90 days
- b. Delay in execution of work : --
7. Measurement recorded in : M.B. No. 3421 Page No. 342024-28
8. Check measurement of the Asst. : M.B. No. 3421 Page No. 342024-28
- Asst. Exe. Eng. / Exe. Eng : —————
9. Name of the Office / Official : —————
- incharge of the work : —————
10. a) Asst. Engineer : N.K. Ravi
- b) Asst. Exe. Engineer : Jayalingappa

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
19.90	21,49,152/-	159,152/-	—————

- 1) Certified that the above work has been completed within the stipulated time noted in the work order.
- 2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
- 3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.


ASST. ENGINEER


ASST. EXECUTIVE ENGINEER
SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE


EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-73

ACCOUNTS SUPTD. ()